



# New K-6 Building Biweekly Blitz

April 22<sup>nd</sup>, 2022

## Finneytown New K-6

Exterior – The base coat of asphalt has been laid and seeding has begun. The playground structures are being set in place.

Interior – Wood slat panels are being installed around the stage soffit. Final painting is complete in the administration area. Wall tiling continues in the bathrooms with toilet installation following behind. The “cloud” ceilings have been built above the cafeteria by the learning stairs. Kitchen equipment installation is ongoing. HVAC and Tech equipment testing continues. Next week, prep work for the gym floor will be complete and installation will begin.

